

SAN JOAQUIN & CALAVERAS COUNTIES ELECTRICAL JATC

Month _____ Yr 2 0 _____

**APPRENTICE DAILY
RECORD OF HOURS WORKED**

Hours record due by the 6th of the month

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	TOT	
(1) Cable Systems																																	
(2) Conduit/Raceway																																	
(3) Lighting/Circuitry																																	
(4) Power Systems																																	
(5) Special Systems																																	
(6) Trim-Terminating																																	
(7) Equipment																																	
(8) Test-Check Out																																	
(9) Underground																																	
(10) Planning - Layout																																	
(11) Miscellaneous																																	
Total Job Hours																																	

Road																																	
Prefabrication																																	
Solar																																	
Residential																																	

EMPLOYER

JOURNEYMAN SIGNATURE

APPRENTICE (PRINT NAME)

APPRENTICE SIGNATURE

			Hours
1	Cable Systems	Wire and cable pulling in raceways	1500
		Cable installed in cable tray - ducts	
		NMS - Metal clad - electrical cords - temp pwr	
		Grounding systems	
2	Conduit/Raceways	Installing rigid, EMT, PVC, Flexible conduit, gutters,	2000
		and all electrical raceways including boxes	
		fittings, and tray	
3	Lighting-Circuitry	Installing light fixtures - standards, cables	1000
		lighting controls - receptacles - devices	
		temporary , construction and maintenance	
4	Power Systems	Power panels systems - temp pwr, switch gear,	700
		MCC's, Service Entrance, Transformers,	
		Emergency power, all electrical generations sys.	
		including alternative Energy Sources	
5	Special Systems	Fire Alarm Systems - HVAC control systems	700
		Sound and Comm. Systems (low voltage)	
		Security and T.V. Systems	
		Instrumentation/Process Control	
6	Trim-Terminating	Terminating receptacles, switches, motors,	800
		panels, transformers, switch gear, generators,	
		all electrical devices and equipment	
7	Equipment/Rigging	Installing larger equipment (actual rigging)	300
		Transformers - switch gear, panels, Structures	
8	Test-Checkout	Testing Equipment, calibration, Start up,	200
		Trouble shooting, maintenance	
9	Underground	Installing all electrical raceways, duct banks	400
		boxes, vaults, enclosures, digging, trenching	
10	Planning & Layout	Print reading - project layout	300
11	Misc	Handling and stocking materials, clean up	100
	TOTAL HOURS		8000